

Site Ready Checklist

A CI	my and check on when complete. An items need to be complete before scheduling santee cooper construction
	Meter Base is a Santee Cooper-approved meter base and labeled correctly
	320A service - Disconnect installed only on right-hand side of meter base
	Meter Base Ground Rod installed to Santee Cooper Specification - Copper ground lead in PVC conduit from meter base to below grade
	Conduit stub down compatible w/ Santee Cooper Conduit Standards (2", 3", etc.), installed to 24" below final grade, and securely strapped to structure
	 Conduit stub down must extend beyond foundation (footer conflicts) No more than 2-45° elbows allowed to get to 24" below final grade If foundation conflict requires more than 2-45° elbows to get below grade, then foundation needs to be notched out by customer before Santee Cooper schedules construction
	90° Long Sweep Conduit Elbow available on-site at meter base (unglued) - If Elbow installed, do not glue in place - may need adjustment
	Notify Santee Cooper Area Engineering as soon as meter base is mounted on structure to allow sufficient time for electrical design - Date Santee Cooper notified that meter base was installed
	Completed RSEAA Application turned in to Santee Cooper Engineering or Retail Office
	Meter Base installed on utility source side of house (contact Santee Cooper Area Engineering if there are any questions)
	Are Customer-Owned Facilities Installed?
	Are other utilities' facilities installed? - Water, Sewer, Drainage, etc.? - Other installed utilities clearly located and marked ? - Yes No - Yes No
	Site at Final Grade Yes No - If not, Adding fill? or Removing? - All grading changes must be discussed between customer and Santee Cooper before electrical design can be completed - Elevation adjustments to Santee Cooper facilities after installation because of grade issues will be made at customer's expense
	Proposed trench path clear - Trench path wide enough for safe operation of mini excavator (15' minimum for working space) - No conflict w/ structures or other Impediments - No building materials, Porta-Johns, dumpsters, etc. in trench path - Customer aware that they should not pave driveways, sidewalks, patios, etc. if in conflict with proposed Santee Cooper trench path - Trench path must remain clear until service installation is completed
	No landscaping installed in trench path or in proximity to transformers, secondary pedestals, etc. - Customer is informed to remove conflicting landscaping or it could be damaged. Santee Cooper will not be responsible for damage and may result in delays to construction
	Notify Santee Cooper Area Engineering that site is ready for construction when all items are checked off and completed - Date Santee Cooper notified that site is ready for electrical installation

SC0920 (03/01/2022) e Page 1 of 3



RESIDENTIAL SERVICE EXTENSION APPLICATION AGREEMENT (RSEAA)

	APPLICATION AGE	EEMENI (KS	CAA)		
Application Date:	Home Builder:				
Customer Need By Date:	Phone:				
(Please provide	2 to 3 weeks advance notice of und service installation is needed.)				
Project Site Ready	und service installation is needed.)				
Date:	Electrician:				
Structure Type:	Single Family				
	Multi-Family - # Units: Phone:				
Square Footage / Heat Pump Size:	E-mail:				
Subdivision Name:				Lo	ot#
Address:					
service at a normal service at a normal service at a normal service at a normal service and all-electric. The less than 100 f be on the utility	I residence will be supplied a single-phase, three-wire minal voltage of 120/240 Volts, 60 Hertz. is responsible for furnishing and installing the service in the meter socket to the residence. is responsible for his or her contractor's damages to responsible for his or her contractor's damages to recilities. Any damage to Santee Cooper's facilities or replaced at the customer's expense. its for service extensions are available for all-electric coning, all-electric water heating, all-electric clothes electric cooking. Please select the appliances that are see revenue credits are valid for residential services feet in length from the power source. The meter must resource side of the home. ILE Credits: Issuance of revenue credits for declared irre that the property be available for inspection upon request. 200A - All Electric 200A - Select Electric Items 320A - All Electric 320A - Select Electric Items	The Customer is responsible for locating and notifying Santee Cooper of customer-owned underground facilities. Santee Cooper will not be liable for any damage to such facilities or obstructions. However, it is understood that Santee Cooper will install its facilities in a safe and workmanlike manner in accordance with recognized engineering practices for such installations. Please contact your local Retail Office and request the Engineer/ Associate for your area. Be advised that under Santee Cooper's residential electric line extension policy, a charge for the electric service extension will be assessed and shall be due to Santee Cooper in advance of construction, unless you have all electric facilities. Select Your Retail Office:			
320A - Select Elect	ric Items	Service Length		Fee for service > 100	יי
O + -	Vater Heater: Tankless Storage		l foo due prior	to construction =	
<u> </u>	IVAC	_	•		
	Clothes Dryer	_	Additional noi	n-standard costs +	
	tove	_	Total = [
	ee for typical service (up to 100' from source)		_	Cooper Use Only	
	otal Credits stimated fee due prior to construction	Customer paym	ent required?	Yes No	
	istillated fee due prior to construction	Date CIAC Pro	cessed:		
Check attached	Proces	sed By:			
Apply Charges t					
Account #:					
Open Charge? (author	ize any payment due to be charged to existing account.) Yes No	Pre	mise #:		
No Payment due	e - Alternate Energy Fees paid under the Interim Line Extension Policy				
Customer					
Phone #:	· ACCEPTED BY				
Print Name:			-		
Customer Signature:		Date:			

SC0920 (03/01/2022) e Page 2 of 3

Note 1: All items need to be completed before notifying Santee Cooper that the site is ready for construction. If the site is not ready when Santee Cooper installation crew arrives, substantial delays in construction completion could result as well as possible remobilization expenses.

Note 2: SC811 requires a 3-day notification to locate underground facilities before any digging can commence. South Carolina State Law requires that excavators give 3 full working days' notice (not including the day of the call) excluding weekends and holidays, for underground facility locators to mark the area.

Note 3: Santee Cooper construction is scheduled by the service area Construction Maintenance Planners. Area Engineering does not schedule construction.

Online Available Customer References:

Meter Installation Specifications Handbook

https://www.santeecooper.com/pdfs/business/technical-data/handbook.pdf

Meter Specification Supplemental

https://www.santeecooper.com/pdfs/business/technical-data/meter-spec-supplement-031609.pdf

Padmount and Subsurface Equipment

https://www.santeecooper.com/pdfs/business/technical-data/padmount-and-subsurface-equipment.pdf

Santee Cooper Service Areas:

- Myrtle Beach (843) 448-2411
- Berkeley (843) 761-8000

SC0920 (03/01/2022) e Page 3 of 3